

**Iowa State Fair  
 Infrastructure Fund Report  
 Reporting Data As of Our State Fiscal Year Ending Oct 31  
 As of December 31, 2025**

FY 2023 & FY 2024 Iowa Infrastructure Fund 0017, agency 35, approp 28G

<b>Project Name:</b>		Appropriation
		<u>Amt Allocated</u>
	2023 Barn Restoration	\$6,000,000
	2024 Barn Restoration	\$6,000,000

**Project Description:**  
 2023-2028 **Barns Restoration**

A: Phase 1: Renovation of the Sheep Barn  
 Utility work. Relocate offices, restrooms. Incorporate ADA restrooms. Roof Repair.

B: Phase 2: Renovation of the Horse Barn  
 Masonry, Sheet Metal, Roof Restoration. Repair/Replacement exterior doors and windows. Relocate office. Remodel restrooms, add new family restrooms and showers, new custodial closets. Replace permanent stalls. Enhance ventilation. Replace lighting. New electric.

C: Phase 3: Renovation of the Cattle Barn

D: Phase 4: Renovation of the Swine Barn

**Progress of the Work:**

A: Phase 1:  
 Completed.

B: Phase 2:  
 Horse Barn: Removal/Replacement of entire concrete floor. Installation of radiant heat system under new concrete floor. Installation of storm water retention system under new concrete floor. Paint interior steel trusses and columns.

C: Phase 3: Cattle Barn  
 Exterior ground work for new electric feed.  
 New electric mechanical/storage room at exterior-north side.

D: Phase 4: Swine Barn  
 Renovation of West Office. Renovation of west women's restroom.  
 New restroom at exterior-east side of Swine Barn.

Project:	Total Estimated Project Cost	State Appropriation	Other Revenue Sources	State Appropriation Used	Remaining Obligated Funds	Estimated Comp Date
<b>Barns Restoration</b>	\$25,000,000	\$12,000,000	Foundation Donor Funds and Iowa State Fair Funds	\$11,254,814	\$745,186	8/1/2028