Infrastructure Status Report Department of Corrections FY 2015

Project Name	Description of Project	Fiscal Year Appropriated	Appr.	Fund	Funding Sources	Appropriation	Expenditures- to-Date	Obligated Funds	% Completed	Progress of Work	Estimated Completion Date
Iowa State Penitentiary	For costs associated with the construction and procurement of furniture, fixtures and equipment for the new Iowa State Penitentiary.	FY 2009 FY 2012 FY 2013 FY 2013 FY 2014	9DA 91A 91A 3AA 91A	PBF RIIF RIIF RC2 RIIF	•	\$ 5,155,077	\$ 16,269,124 \$ \$ 2,000,000 \$ \$ 2,091,349 \$	- - - 908,651	100% 100% 100% 100% 70%	The geothermal mechanical system corrections have been completed and commissioned as of December 12, 2014. The smoke control systems in Buildings 1, 2 & 3 were completed as of July 31, 2015 and Building 4 was completed as of October 12, 2015. The transition to the new Iowa State Penitentiary occurred on August 1, 2015. Miscellaneous construction items are still being addressed including humidity issues in Buildings 1, 2, 3, 4, 7 & 8.	
ICIW Expansion	For costs associated with the remodel and procurement of furniture, fixtures and equipment for the Iowa Correctional Institution for Women.	FY 2009 FY 2012 FY 2012 FY 2013 FY 2013 FY 2014	9QA 90A 9QA 90A 9ZA 90A	RBC RIIF RBC RIIF General RIIF	Fund.		\$ 4,430,952 \$ \$ 14,170,062 \$ \$ 4,578,832 \$ \$ 14,203,327 \$	- - 6,621,168 1,365,713	100% 100% 100% 100% 41% 91%	Building P (Programming, Vocational Training, Education, Gym, and Library) is nearing completion and should be occupied by the end of January 2016. Building Y (Minimum Live Out - MLO) should also be occupied by the end of January 2016. Discussions are commencing regarding Building Z (Support Building for MLO).	December 2016
Project Management	For costs associated with project management, architectural and engineering to remodel the Iowa Correctional Institution for Women and to replace the Iowa State Penitentiary.	FY 2009 FY 2009 FY 2010 FY 2011 FY 2011 FY 2012 FY 2013 FY 2014	9BA 9CA 9CA 9CA 9SA 9CA 9CA	RIIF RIIF RIIF RBC RIIF RIIF	Funded 13% by FY 2009 RIIF, 15% by FY 2010 RIIF, 3% by FY 2011 RIIF, 19% by the FY 2011 RBC Fund, 39% by FY 2012 RIIF, 9% by FY 2013 RIIF and 2% by FY 2014 RIIF.	\$ 500,000	\$ 500,000 \$ \$ 1,750,000 \$ \$ 322,500 \$ \$ 2,200,000 \$ \$ 4,500,000 \$ \$ 1,000,000 \$ \$ 123,082 \$	- - - - - - 76,918	100% 100% 100% 100% 100% 100% 100% 62%	Project management for Iowa State Penitentiary and Iowa Correctional Institution for Women will continue on a minimal basis throughout the remaining projects.	December 2016
Communication	For costs associated with replacing the DOC radio system to comply with Federal narrow banding regulations and for achieving interoperability.	FY 2013	30A	TRF	Funded entirely by FY 2013 TRF.	\$ 3,500,000	\$ 3,255,464 \$	244,536	93%	Implementation and close out of project is in progress. Estimated completion date of DOC radio communication build-out, Summer 2016. All other communications tied to DOC tower infrastructures were let through DAS procured "RFP013005265 Statewide 700 MHz P25 LMR Network Infrastructure and Subscriber Units."	DOC Build-out Summer 2016 DOC tower infrastructures tied to RFP1013005265 Statewide 700 MHz P25 LMR Network Infrastructure and Subscriber Units, Unknown