

**Infrastructure Appropriations Status Report (Iowa Code 8.57)
Iowa Law Enforcement Academy**

Prepared for:

Legislative Services Agency
Department of Management

Date: 01/11/19

Project description:

Monies to support phase one that includes studying options to improve the overall function of the Iowa Law Enforcement Academy (ILEA) facility at Camp Dodge, including health, safety, utility services, and daily operations. There is desire for an improved, positive perception of the facility reflecting the ideals of the ILEA.

Progress of work:

Hazardous material survey has been completed; project is in design phase; interior demolition and abatement is scheduled to begin in March 2019

Estimated completion date: July 2019

	<u>Approp</u>	<u>RIIF funds Appropriated</u>	<u>RIIF funds Expended 12/31/18</u>	<u>Other funds Expended 12/31/18</u>	<u>Obligated funds</u>	<u>Estimated Projections</u>	<u>Total Est Cost of the Projects</u>
ILEA - RIIF	R07	1,449,938	96,882	0	539,195	813,861	1,449,938