Governing lowa's public universities and special schools

University of Iowa Iowa State University University of Northern Iowa Iowa School for the Deaf Iowa Braille and Sight Saving School Lakeside Laboratory Regents Resource Center Northwest Iowa Regents Resource Center Quad-Cities Graduate Center Southwest Iowa Regents Resource Center



Bruce L. Rastetter, President, Alden Katie S. Mulholland, President Pro Tem, Marion Nicole C. Carroll, Carroll Milt J. Dakovich Waterloo Robert N. Downer, Iowa City Ruth R. Harkin, Cumming Larry E. McKibben, Marshalltown Subhash C. Sahai, Webster City Hannah M. Walsh, Spirit Lake

Robert Donley, Executive Director

January 14, 2014

Michael E. Marshall Secretary of the Senate State Capitol Building Des Moines IA 50319

Carmine Boal Chief Clerk of the House State Capitol Building Des Moines IA 50319

Re: Infrastructure Appropriations Annual Report

Dear Members of the General Assembly:

As required by the following Iowa Acts, attached is the report which lists the status of all capital projects completed or in progress at the Regent institutions (as of December 15, 2013) which received FY 2009, FY 2011, FY 2012, FY 2013, and FY 2014 appropriations.

2007 Legislative Acts, Chapter 219 (HF 911) 2008 Legislative Acts Chapter 1179 (SF 2432) 2009 Legislative Acts Chapters 170 and 173 (HF 414 and SF 376) 2010 Legislative Acts Chapter 219 (SF 2389) 2011 Legislative Acts Chapter 133 (HF 648) 2012 Legislative Acts Chapter 1140 (SF 2316) 2013 Legislative Acts Chapters 142 and 143 (HF 638 and HF 648)

The tables on the next two pages list each appropriation and identify the corresponding institutional spreadsheet.

If you have any questions or need more information, please don't hesitate to contact this office.

Sincerely,

Robert Donley

H:\BF\Legislative\2014 session\responses\capitalexpenditureport\GA_capitalexpendituresreport011414.doc Attachments (7) cc: Legislative Liaisons

Legislative Log

11260 Aurora Avenue • Urbandale, Iowa 50322-7905 • Phone 515-281-3934 • Fax 515-281-6420 www.state.ia.us/educate/regents

Appropriations for FY 2011 - HF 911 2007 GENERAL ASSEMBLY

Revenue Bonds Capitals II Fund (RBC2 - 006D) SF 2389 (2010 General Assembly), Division IV §4(7) University of Iowa - Iowa Institute for Biomedical Discovery FY 2011 Amended by 2010 Acts - SF 2389

\$10,000,000 Part of SUI spreadsheet.

1

Appropriations for FY2009 - SF 2432 2008 GENERAL ASSEMBLY

FY 2009 Tax-Exempt Bond Proceeds Restricted Capital Funds Account (RCF - 0198) SF 2432, Division V, §18(6)

Iowa Public Radio FY 2009 Amended by 2009 Acts - SF 376 2,000,000 1,900,000 Completed

Appropriations for FY2011 - SF 2389 2010 GENERAL ASSEMBLY

Revenue Bonds Capitals II Fund (RBC2 - 006D)

SF 2389, Division IV §4(7)

University of Iowa - Iowa Institute of Biomedical Discovery FY 2011 Amends 2007 Iowa Acts (HF 911) as Amended by 2009 Acts (HF 414) University of Iowa - Iowa Institute for Biomedical Discovery FY 2011

Appropriations for FY 2012, FY 2013, FY 2014, and FY 2015 - HF 648 2011 GENERAL ASSEMBLY

Rebuild Iowa Infrastructure Fund - (RIIF - 0017) (HF 648, §1(10), §2(4), §17)		
Regents Fire Safety/ADA/Deferred Maintenance FY 2012 - \$2,000,000		
University of Iowa allocation	760,000	Completed
Iowa State University allocation	760,000	Completed
University of Northern Iowa allocation	380,000	Completed
Iowa School for the Deaf allocation	50,000	Completed
Iowa Braille and Sight Saving School allocation	50,000	Completed
Regents Fire Safety ADA FY 2013 reallocated to special schools for storm damage	2,000,000	Completed
Amended by 2012 Iowa Acts (SF 2316)		
University of Iowa - Dental Science Building FY 2012	1,000,000	Part of SUI spreadsheet.
University of Iowa - Dental Science Building FY 2013	12,000,000	
Amended by 2012 Iowa Acts (SF 2316)	10,250,000	Part of SUI spreadsheet.
University of Iowa - Dental Science Building FY 2014	8,000,000	
Amended by 2012 Iowa Acts (SF 2316)	9,750,000	Part of SUI spreadsheet.
University of Iowa - Dental Science Building FY 2015	8,000,000	Part of SUI spreadsheet.
Iowa State University - Agriculture Biosystems Complex Phase II FY 2012	1,000,000	Part of ISU spreadsheet.
Iowa State University - Agriculture Biosystems Complex Phase II FY 2013	20,800,000	
Amended by 2012 Iowa Acts (SF 2316)	19,050,000	Part of ISU spreadsheet.
Iowa State University - Agriculture Biosystems Complex Phase II FY 2014	20,000,000	
Amended by 2012 Iowa Acts (SF 2316)	21,750,000	Part of ISU spreadsheet.
Iowa State University - Agriculture Biosystems Complex Phase II FY 2015	18,600,000	Part of ISU spreadsheet.
University of Northern Iowa - Bartlett Hall FY 2012	1,000,000	Part of UNI spreadsheet.
University of Northern Iowa - Bartlett Hall FY 2013	8,286,000	
Amended by 2012 Iowa Acts (SF 2316)	7,786,000	Part of UNI spreadsheet.
University of Northern Iowa - Bartlett Hall FY 2014	9,767,000	
Amended by 2012 Iowa Acts (SF 2316)	10,267,000	Part of UNI spreadsheet.
University of Northern Iowa - Bartlett Hall FY 2015	1,947,000	Part of UNI spreadsheet.

Appropriations for FY2014 - SF 2316 2012 GENERAL ASSEMBLY Summary

Rebuild Iowa Infrastructure Fund (RIIF - 0017) SF 2316, Division I §1(9) Tuition Replacement FY 2013 Iowa State University - Expansion of Research Park

25,130,412 Completed 1,000,000 Part of ISU spreadsheet. 400,000 Governor item veto

Rebuild Iowa Infrastructure Fund (RIIF - 0017) SF 2316. DivisionV §15 Amends 2011 Iowa Acts (HF 648)

lowa State University - Vet Med Renovation

Appropriations for FY 2013 and FY 2014 - HF 638 and HF 648 2013 GENERAL ASSEMBLY Summary

Rebuild Iowa Infrastructure Fund (RIIF - 0017)		
HF 638, Division I §7 Tuition Replacement FY 2014	27,867,775	Drawdowns on university spreadsheets
General Fund (GF)		
HF 648, Division III §9(11)		
University of Iowa - Multipurpose Training Facility at State Hygienic Lab	1,000,000	Part of SUI spreadsheet.
Iowa State University - Blank Park Zoo Improvements	1,000,000	Part of ISU spreadsheet.
Iowa State University - Economic Dev Core Facility at Research Park	12,000,000	Part of ISU spreadsheet.
Regents Fire Safety/ADA/Deferred Maintenance FY 2013 - \$2,000,000		
University of Iowa allocation	760,000	Part of SUI spreadsheet.
Iowa State University allocation	760,000	Part of ISU spreadsheet.
University of Northern Iowa allocation	380,000	Part of UNI spreadsheet.
lowa School for the Deaf allocation	50,000	Part of ISD spreadsheet.
Iowa Braille and Sight Saving School allocation	50,000	Part of IBSSS spreadsheet.
Rebuild Iowa Infrastructure Fund (RIIF - 0017)		
HF 648. Division III §11		
University of Iowa - Pharmacy Building Replacement	2,500,000	Governor item veto
Iowa State University - Biosciences Building	3,000,000	Governor item veto
University of Northern Iowa - Schindler Education Center Renovation	1,500,000	Governor item veto

University of Iowa - as of December 15, 2013

Description of Project	Progress of Work Completed	Total Estimated Cost of Project	Revenue Sources for Funding Project	Revenue Amounts	State Funds Obligated, but not expended as of 12/15/2013 (signed contracts or agreements)	State Funds Expended as of 12/15/2013 by category	Expenditure Amounts	Estimated Completion Date of Project
Iowa Institute for Biomedical Discovery Facilities used for researchers to advance access to state-of-the-art clinical trials for the state of Iowa	In Construction	\$133,700,000	FY 2008 State Appropriations (RIIF - 0017) FY 2009 State Appropriations (RC2 - 0942)	\$9,450,000 \$10,550,000		Planning and Supervision (including professional fees) Construction		16-Jun-14
			FY 2011 State Appropriations (RBC2- 006D) Federal Funds University Gifts and Earnings Facilities Corp Bonds	\$10,000,000 \$7,657,518 \$45,139,795 \$50,902,687		Moveable Equipment and Furnishings Other (please specify) Total	\$30,000,000	
Tuition Replacement	Completed In process		FY 2013 Drawdown to SUI (RIIF) FY 2014 Drawdown to SUI (RIIF)	\$9,638,415 \$9,518,989		Tuition replacement for debt service Tuition replacement for debt service	\$9,638,415 \$4,646,260	completed 30-Jun-14
Dental Science Building Renovation Renovation of the existing clinic and research spaces in the south wing. This is Phase Two of a major building renovation project for the Dental Science Building.	In Construction	\$48,000,000	FY 2012 State Appropriations (RIIF - 0017) FY 2013 State Appropriations (RIIF - 0017) FY 2014 State Appropriations (RIIF - 0017) FY 2015 State Appropriations (RIIF - 0017)	\$1,000,000 \$10,250,000 \$9,750,000 \$8,000,000	\$1,262,678 \$8,000,000	Total	\$1,000,000 \$10,250,000 \$8,487,322	14-Aug-16
Multipurpose Training Facility at State Hygienic Lab			FY 2013 State Appropriations (GF)	\$1,000,000	\$813,672		\$186,328	
Fire Safety/ADA/Deferred Maintenance Various projects to upgrade fire and environmental safety on campus.		\$760,000	FY 2013 Board Allocation to SUI (GF)	\$760,000	\$726,720		\$33,280	

Iowa State University - as of December 15, 2013

Description of Project	Progress of Work Completed	Total Estimated Cost of Project	Revenue Sources for Funding Project	Revenue Amounts	State Funds Obligated, but not expended as of 12/15/2013 (signed contracts or agreements)	State Funds Expended as of 12/15/2013 by category	Expenditure Amounts	Estimated Completion Date of Project
Veterinary Medical Facilities Phase II Renovation and addition of the veterinary medical facilities	Completed		FY 2009 State Appropriations (RIIF - 0017) FY 2009 State Appropriations (RBC - 0433) FY 2010 Regent Bonds FY 2011 State Appropriations (TRF - 0943) Private Funds	\$1,800,000 \$10,000,000 \$15,000,000 \$13,000,000 \$5,300,000	\$0	Planning and Supervision (including professional fees) Construction Moveable Equipment and Furnishings Other (please specify) Total	\$39,800,000	Completed
Tuition Replacement Debt service payments on academic building bonds	Completed In process		FY 2013 Drawdown to ISU (RIIF) FY 2014 Drawdown to ISU (RIIF)	\$9,144,254		Tuition replacement for debt service Tuition replacement for debt service	\$9,144,254 \$0	partial draw made Dec 26,
Fire Safety/ADA For compliance and safety needs	Completed	\$760,000	FY 2012 Board Allocation to ISU	\$760,000	\$0	Fire Safety/ADA Projects	\$760,000	Completed
Agriculture Biosystems Complex Phase II Construction, renovations and related improvements for phase II of the ABE complex	Under construction	\$74,500,000	FY 2012 State Appropriations (RIIF - 0017) FY 2013 State Appropriations (RIIF - 0017) FY 2014 State Appropriations (RIIF - 0017) FY 2015 State Appropriations (RIIF - 0017) Private Funds	\$1,000,000 \$19,050,000 \$21,750,000 \$18,600,000 \$14,100,000	\$14,240,035	Planning Construction Total	\$46,159,965	Summer 2014
Expansion of Research Park	In process	\$1,000,000	FY 2013 State Appropriations (RIIF - 0017)	\$1,000,000	-	Planning/construction	\$1,000,000	Summer 2014
Fire Safety/ADA/Deferred Maintenance For compliance and safety needs	In process	\$760,000	FY 2013 Board Allocation to ISU	\$760,000	\$14,600	Fire Safety/ADA/Deferred Maintenance Projects	\$1,979	Summer 2015
Economic Dev Core Facility at Research Park	In process	\$12,000,000	FY 2013 State Appropriations (GF)	\$12,000,000	-	Planning - architect selected 12/12/2013	-	Summer 2015
ISU - Blank Park Zoo Improvements	In process	1,000,000	FY 2013 State Appropriations (GF)	\$1,000,000	-	Planning	10,640	Summer 2015

University of Northern Iowa - as of December 15, 2013

Description of Project	Progress of Work Completed	Total Estimated Cost of Project	Revenue Sources for Funding Project	Revenue Amounts	State Funds Obligated, but not expended as of 12/15/2013 (signed contracts or agreements)	State Funds Expended as of 12/15/2013 by category	Expenditure Amounts	Estimated Completion Date of Project
Bartlett Hall Renovation/Baker Hall Demolition Renovation of an existing residence hall (Bartlett Hall) into faculty offices, seminar rooms and research space. Baker Hall will be demolished following the renovation of Bartlett Hall. The area where Baker Hall is currently located will be redeveloped to accommodate central campus circulation, accessible parking and additional green space.	In Construction	\$21,000,000	FY 2012 State Appropriations (RIIF - 0017) FY 2013 State Appropriations (RIIF - 0017) FY 2014 State Appropriations (RIIF - 0017) FY 2015 State Appropriations (RIIF - 0017)	\$1,000,000 \$7,786,000 \$10,267,000 \$1,947,000 \$21,000,000	Bartlett Hall \$1,353,780 \$1,353,780		\$18,068,785 \$6,708 \$18,075,493	31-Jan-15
Tuition Replacement	Completed In Process		FY 2013 Drawdown to UNI (RIIF) FY 2014 Drawdown to UNI (RIIF)	\$6,166,303 \$5,763,851		Tuition replacement for debt service Tuition replacement for debt service	\$6,166,303 \$898,459	Completed 30-Jun-14
Fire Safety/ADA	Completed	\$380,000	FY 2012 Board Allocation to UNI	\$380,000		Numerous Projects	\$380,000	Completed 30-Jun-13
Fire Safety/ADA/Deferred Maintenance	In Planning	\$380,000	FY 2013 Board Allocation to UNI (GF)	\$380,000	\$0	In Planning	\$0	30-Jun-15

1

Iowa School for the Deaf - as of December 15, 2013

					State Funds Obligated, but not expended as of 12/15/2013 (signed			Estimated Completion
	Progress of Work	Total Estimated		Revenue	contracts or	State Funds Expended as of 12/15/2013	Expenditure	Date of
Description of Project	Completed	Cost of Project	Revenue Sources for Funding Project	Amounts	agreements)	by category	Amounts	Project
Storm Damage Projects. All storm damage has been repaired with the exception of the roof on Giangreco Hall.	100%	\$ 862,000	FY 2013 Board Allocation to ISD (RIIF)	\$ 1,000,000	\$ 21,195	Planning/Engineering services (including professional fees), construction and moveable equipment/furnishings.	\$ 840,805	05/01/13
Fire Safety/ADA/Deferred Maintenance	Completed	\$ 50,000	FY 2013 Board Allocation to ISD (GF)	\$ 50,000	\$ 0	Planning/Engineering services (including professional fees), construction and moveable equipment/furnishings.	\$ 50,000	06/30/13
Deferred Maintenance	In Construction	\$ 100,000	FY 2013 Board Allocation to ISD (GF) FY 2013 Appropriations (GF)	\$ 50,000	\$ 0	None.	\$ 0	06/30/14

Iowa Braille and Sight Saving School - as of December 15, 2013

Description of Project	Progress of Work Completed	Total Estimated Cost of Project	Revenue Sources for Funding Project	Revenue Amounts	State Funds Obligated, but not expended as of 12/15/2013 (signed contracts or agreements)	State Funds Expended as of 12/15/2013 by Category	Expenditure Amounts	Estimated Completion Date of Project
Storm Damage ProjectsRoof Replacement on Old Main: This project is to replace the entire roof on Old Main that was severely damage by straight line winds on July 11, 2011.	Project was started on 11/26/2012.		FY 2013 Board Allocation to IBS (RIIF) FEMA and Insurance Proceeds to be determined	\$ 1,000,000 \$ 3,476,434		Planning/Engineering services (including professional fees), construction and moveable equipment/furnishings.	*	8/31/14
Fire Safety/ADA	Completed	. ,	FY 2013 Board Allocation to IBSSS (GF)	\$ 50,000	\$ 0	Planning/Engineering services (including professional fees), construction and moveable equipment/furnishings.	\$ 50,000	Completed
Deferred Maintenance	In Planning	\$ 171,000	Appropriations (GF) FY 2014 Board Allocation to IBSSS (GF)	\$ 121,000 \$ 50,000	\$ 0	None.	\$ 0	6/30/14

Iowa Public Radio - as of December 15, 2013

Description of Project	Progress of Work Completed	Total Estimated Cost of Project	Revenue Sources for Funding Project	Revenue Amounts	State Funds Obligated, but not expended as of 12/15/2013 (signed contracts or agreements)	State Funds Expended as of 12/15/2013 by category	Expenditure Amounts	Estimated Completion Date of Project
Major Repairs, Maintenance			FY 2009 State Appropriations (RBC - 0433)	\$1,900,000				
KOWI 97.9 FM Lamoni- transmitter & antenna replacement	100%	\$183,968				Construction, equipment & furnishings	\$183,968	Completed
KICG Perry - construction for Classical frequency in central lowa	100%	\$151,679				Construction, equipment & furnishings	\$151,679	Completed
KICP 105.9 FM Patterson - installation of programming equipment	100%	\$29,613				Equipment & furnishings	\$29,613	Completed
Northwest Iowa expansion feasibility	100%	\$14,072				Planning and supervision	\$14,072	Completed
KNSH 91.1 FM Fort Dodge - transmitter replacement	100%	\$99,038				Equipment & furnishings	\$99,038	Completed
Computer networking - server replacements	100%	\$34,733				Equipment & furnishings	\$34,733	Completed
Loan repayment - KICP & KICL acquisition	100%	\$22,921				Construction, equipment & furnishings	\$22,921	Completed
Completed projects	100%	\$1,363,971				Other (completed projects)	\$1,363,971	
Total		\$1,899,995			\$0	Total	\$1,899,995	i