



TERRY E. BRANSTAD, GOVERNOR  
 KIM REYNOLDS, LT. GOVERNOR

DEPARTMENT OF CORRECTIONS  
 JERRY BARTRUFF, ACTING DIRECTOR

**Fort Madison New Maximum-Security Prison Timeline:**

Bill signed to fund/bond new maximum-security facility	May 2008
Architects/Engineers contracted	April 2009
Construction Manager contracted	September 2009
Ground breaking commences	April 2010
General Contractor contracted	October 2010
Geo thermal system unable to properly heat and cool	January 2013
Smoke control test fails	July 2014
Geo thermal system completed	November 2014
DOC & DAS work with design firm and fire specialist to address smoke control	January & February 2015

**Capital Appropriations:**

Project Name	Fiscal Year Appropriated	Appr.	Fund	Appropriation
Iowa State Penitentiary	FY 2009	9DA	PBF	\$ 130,677,500
	FY 2012	91A	RIIF	\$ 5,155,077
	FY 2013	91A	RIIF	\$ 16,269,124
	FY 2013	3AA	RC2	\$ 2,000,000
	FY 2014	91A	RIIF	\$ 3,000,000
				\$ 157,101,701
*Project Management (Associated with construction projects at Fort Madison and Mitchellville).	FY 2009	9BA	RIIF	\$ 1,000,000
	FY 2009	9CA	RIIF	\$ 500,000
	FY 2010	9CA	RIIF	\$ 1,750,000
	FY 2011	9CA	RIIF	\$ 322,500
	FY 2011	9SA	RBC	\$ 2,200,000
	FY 2012	9CA	RIIF	\$ 4,500,000
	FY 2013	9CA	RIIF	\$ 1,000,000
	FY 2014	9CA	RIIF	\$ 200,000
				\$ 11,472,500

\*Once Fort Madison project completes, Project Management costs will be determined.

The mission of the Iowa Department of Corrections is:  
**To advance successful offender reentry to protect the public, staff and offenders from victimization.**

(Office) 515-725-5701 - 510 East 12th Street, Des Moines, Iowa 50319 - (FAX) 515-725-5798

