

Iowa State Fair
 Infrastructure Fund Report
 Reporting Data As of Our State Fiscal Year Ending Oct 31
 As of January 31, 2025

FY 2023 & FY 2024 Iowa Infrastructure Fund 0017, agency 35, approp 28G

Project Name:		Appropriation
		<u>Amt Allocated</u>
	2023 Barn Restoration	\$6,000,000
	2024 Barn Restoration	\$6,000,000

Project Description:
 2023-2028 **Barns Restoration**

A: Phase 1: Renovation of the Sheep Barn
 Utility work. Relocate offices, restrooms. Incorporate ADA restrooms. Roof Repair.

B: Phase 2: Renovation of the Horse Barn
 Masonry, Sheet Metal, Roof Restoration. Repair/Replacement exterior doors and windows. Relocate office. Remodel restrooms, add new family restrooms and showers, new custodial closets. Replace permanent stalls. Enhance ventilation. Replace lighting. New electric.

C: Phase 3: Renovation of the Cattle Barn

D: Phase 4: Renovation of the Swine Barn

Progress of the Work:

A: Phase 1:
 Utility work. Relocate offices, restrooms. Incorporate ADA restrooms. Roof Repair.
 Punch list/completion in progress. Awaiting terracotta materials for delivery and installation in February.

B: Phase 2:
 Beginning early stages of Horse Barn. Restroom renovation and construction.
 Exterior painting, window replacement, masonry repairs.

Project:	Total Estimated Project Cost	State Appropriation	Other Revenue Sources	State Appropriation Used	Remaining Obligated Funds	Estimated Comp Date
Barns Restoration	\$25,000,000	\$12,000,000	Foundation Donor Funds and Iowa State Fair Funds	\$5,927,976	\$6,072,024	8/1/2028