

Honey Creek Resort State Park History

For more than 30 years, the idea of "Destination State Parks" has been a topic for discussion by the State of Iowa, the Iowa Department of Natural Resources (IDNR), and the Natural Resources Commission (NRC). During this 30-year period, several master plans were created and discussed. Many of these plans were based at Rathbun Lake.

The current planning for this project began in the spring of 2000 when Governor Vilsack recommended a series of Destination State Parks as Enterprise Initiatives for the State of Iowa. As a result, the IDNR held a series of public meetings across Iowa to introduce and discuss the prospects for the Destination State Parks. To keep the project moving forward, the IDNR and the NRC hired Shive-Hattery Inc. to establish criteria, evaluate potential sites, and make recommendations regarding potential Destination State Park.

Shive-Hattery, Inc. Destination State Parks in Iowa – Phase One Report

On September 28, 2000, Shive-Hattery presented *Destination State Parks in Iowa – Phase One Report* to the IDNR (Exhibit 1). Highlights of this report included:

- Guiding principles for the project.
- Market segments as potential users of a Destination State Park.
- Eight potential sites for Destination State Parks.
- Scoring of all potential sites (Brushy Creek Recreation Area and Honey Creek State Park were rated the most desirable locations for the initial Destination State Parks).
- Required elements for a Destination State Park:

A 75- to 125-room lodge	Equestrian facility
25 cabins	Beach
RV campground	Marina
Conference center that can accommodate 300 guests	Boat ramps
Restaurant that can accommodate 150 guests as well as catering operations	Fishing platforms
Gift shop	Boat rentals
Game room	Trails
Indoor pool	Day use facilities
Fitness facility	Golf course

Project cost would be between \$37.8MM and \$72.0MM.

The conclusion of the report is that the State should undertake a program where several Destination State Parks are developed and built across the State. In addition, the report recommended that the master planning for the Destination State Parks begin with Brushy Creek Recreation Area and Honey Creek State Park.



This report was presented to the NRC on October 12, 2000. The NRC voted unanimously to accept the report – as well as the recommendation that the first two parks selected as Destination State Park sites be the Brushy Creek State Recreation Area and Honey Creek State Park. The NRC also authorized Shive-Hatterly, Inc to proceed with the Phase 2 master planning for both parks.

Shive-Hattery, Inc. Destination State Parks in Iowa – Phase Two Report

On December 7, 2000, the Natural Resource Commission was provided an informational item which delineated general concept master plans for destination state park developments at Brushy Creek State Recreation Area and Rathbun Lake/Honey Creek State Park, and on January 11 the NRC was given the final Shive-Hattery Phase 2 Report (Exhibit 2).

To create the final report, two public meetings have were conducted, one in Ft. Dodge (Brushy Creek), and one in Centerville (Rathbun/Honey Creek Site). Both meetings were well-attended. In Ft. Dodge on December 14, approximately 110 people attended, with most expressing strong apprehensions about the impact of destination park developments at Brushy Creek. Most attendees were hunters, dog trainers and others who enjoy the site as it is today, and who feel that even modest developments beyond those already envisioned in the existing master plan will lead to additional public use pressures that could ultimately result in closure of the area to public hunting and shooting.

Attendance at the Centerville meeting on December 19 was very high. Nearly 500 attended the workshop, with virtually 100 percent support for proposed destination state park development on the Rathbun site.

The report it is recommended that the lodge at Brushy Creek be placed in a lower priority status than that at Rathbun/Honey Creek. This results from three factors: (1) Opposition from some local interests to pursuing this type of development on the Brushy Creek site; (2) Perception on the part of consultants that Brushy Creek does not provide the same level of attraction and would not draw users from as large an area as would the Rathbun/Honey Creek site; and (3) Magnitude of cost of this feature and the practicality of funding more than one such facility at a time.

Additional major topics of the report included:

- Market Analyses for destination state parks at Brushy Creek and Rathbun.
- Proposed conceptual break-out of public and private sector costs.
- Proposed phasing of major development components at Rathbun and Brushy Creek sites.
- Other recommendations of the consultants.

On January 11, 2001, the NRC voted unanimously to approve the final report and accept its recommendations.



Smith Group JJR Master Plan

In the fall of 2001, the IDNR hired Smith Group JJR to develop the third and final phase of the master planning for the initial Destination State Park. This study exclusively concentrated on the Honey Creek State Park. In July 2002, Smith Group JJR presented the *Honey Creek Resort State Park Master Plan* to the IDNR (Exhibit 3).

This document incorporated additional public information, as well as results from archeological and biological surveys, which created more detailed facility recommendations for essentially the same facilities discussed in earlier planning documents:

Golf course Campgrounds Day facilities Cabins Boat launch Lodge Aquatic center Beach Equestrian center Multi-user trails Bridge to Honey Creek State Park

This report was presented to the Natural Resources Commission and unanimously approved on August 8, 2002.

Soon after the original Master Plan was approved, environmental testing led by Dr. Rosberg from Drake University identified that the Master Plan would intrude on several environmentally sensitive areas. The Master Plan was altered to avoid the most environmentally sensitive areas. This revised plan involved moving some cabins, relocating portions of the golf course, and removing the equestrian center. This revised plan was approved by the NRC on November 8, 2002.

Biological Surveys on Rathbun (Honey Creek) Resort State Park Site – Iowa Natural History Association – December 31, 2002

The IDNR commissioned Dr. Thomas Rosberg of Drake University and the Iowa Natural History Association to conduct a biological survey of the proposed resort site on Lake Rathbun (Exhibit 4). Dr. Rosberg and his team conducted an extensive 12-month survey between September 1, 2001 and August 18, 2002. The principal goal was to document baseline plant and animal populations, and discusses the impact of the resort park.

The biological team made recommendations incorporated into the Final Smith Group JJR November 8, 2001 Master Plan. With these recommendations the tea believed that the resort park would co-exist.

In addition following these recommendations, the IDNR also purchased 592 acres of mitigation land in Sedan Bottoms at Exline, to replace the land used by the lodge foot prints.



Honey Creek Resort State Park – Market and Financial Analysis – January 2004

Economic Research Associates (ERA) was responsible for conducting a Market and Financial Analysis for Honey Creek State Park and for developing the financial proformas (Exhibit 5).

The study researched the demographics of the Honey Creek Resort market and the performance of other facilities in related markets and states. The report also examined the financial performance of: the Shawnee Park in Ohio, the Wayne Fitzgerell State Park in Illinois, the Eugene T. Mahoney State Park in Nebraska, the Lake Barkley State Park in Kentucky, and the Eagle Creek State Park in Illinois.

The study produced a ten-year financial proforma for a 108-room lodge and 37 cabins. Projected average daily rates were \$120 for the lodge rooms and \$140 for the cabins with a 58 percent occupancy rate. Approximately 26,000 rounds of golf a year were projected with an average greens/cart fee of \$45. Expenses were taken from industry averages, and the expenses for the golf course were calculated as if it were a free-standing facility without a host facility. This study estimated the construction costs of the lodge, the aquatic center, the convention center, and the cabins at \$19.5MM.

This proforma showed positive cash flows, and it became the primary financial proforma for the future development of the Honey Creek Resort State Park. This report was presented to the Governor, the Iowa Department of Economic Development, and the NRC in January 2004.

Rural Leadership and Enterprise Center – Indian Hills Community College – February 27, 2004

In the spring of 2004, Indian Hills Community College (IHCC), under the leadership of Jim Lindenmayer – President of Indian Hills, agreed to develop a Rural Leadership and Entrepreneurship Center at Honey Creek Resort State Park (Exhibit 7). The Center would operate on two central thematic bases. The first will provide a speaker's bureau, seminars and workshops on Rural Leadership with the goal of developing and assisting people in our communities who are in leadership roles, or are interested in taking leadership roles within their community. This center, in conjunction with the lodge component of the park, could also serve as a unique rural setting for companies that conduct planning retreats with their employees and executive teams. Secondly, IHCC is interested in taking on a larger role in our region with regard to entrepreneurship activities. This center would again offer a unique setting for a hub center throughout our ten-county region to start-up businesses.

This proposal was very important to the Honey Creek Resort for many reasons, including the contribution to the community, but it was also extremely important from a financial sustainability as it will give the resort a major draw in the non-peak seasons.

Chapter 463C – Honey Creek Park Development

On June 15, 2005, Chapter 463C was signed into law (Exhibit 6) – which established the Honey Creek Premier Destination Park Bond Program and created the Honey Creek Premier Destination Park Authority. The Bond Authority is composed of the Treasurer of the State, the Auditor of the State, and the



Director of the Department of Management of the State. This Authority and program was created to issue bonds to help the expansion and construction of the Honey Creek Destination State Park.

During this legislative session, \$3,000,000 in incremental funds was allocated to the Honey Creek Destination State Park. This appropriation required a \$4,000,000 local match.

Request for Information

The IDNR had realized throughout the initial development of the Destination Parks that it did not have the abilities and expertise to build and manage without the assistance of outside professionals. With the signing of 463C, the establishment of the Honey Creek Premier Destination Park Bond Authority and the appropriation of \$3MM, the IDNR began the process to identify and hire the outside professionals required to successfully build and run this resort.

On October 20, 2005, the IDNR issued a Request for Qualifications and Interest (Exhibit 8) to seek a partner to:

- Operate the Destination State Park under a management contract.
- Assist in the formulation of funding and phasing packages for the design and construction of the facilities.
- Serve as the project manager for contracting and construction.

This RFI was distributed to approximately 300 firms nationwide in October 2005. Deadline for responses was November 18, 2005. Seven firms responded:

- Regency Hotel Management, LLC/TSP.
- Delaware North Companies.
- Kinseth Hospitality Companies.
- Goldridge Group.
- DML.
- French-Reneker and Associates.
- KemperSports.

The IDNR and the Bond Authority created an 11-member Review and Selection Committee to review the RFI responses. That committee consisted of Arnie Sohn, Ken Herring, Basil Nimry, and Kevin Szcodronski of the IDNR; Bill Duey from the Army Corps of Engineers; Kevin Kness (a member of the Rathbun Lake Resorts Association [RLR] and Indian Hill Community College Boards); Dean Kaster (a member of the RLR Board and a Appanoose County Supervisor); Denny Ryan (a member of the RLR Board and a Appanoose from the State Treasurers' Office; Jon Burmeister from PFM Group (the financial advisors to the Bond Authority); and Mike Smith from the Attorney General's Office.



This committee reviewed the seven responses and utilized uniform criteria to evaluate each response. Criteria utilized were:

Financial stability and project capability	50 pts
Commitment and financial contribution	50 pts
Past performance/experience	30 pts
Experience, staff, depth of expertise	30 pts
Understanding/creativity/vision	30 pts

From this process, three firms were short-listed: Regency Hotel Management / TSP, Delaware North Companies, and Kinseth Hospitality Companies.

Request for Proposal – February 27, 2006 to March 1, 2007

The three short-listed firms were sent a Request for Proposal (RFP) (Exhibit 9) on January 13, 2006. The deadline for the submittal of proposals was February 27, 2006.

One firm, Delaware North Companies, opted to withdraw from the process.

The same Review and Selection Committee that developed the recommendation on short-listing – as well as Kelley Myers from the IDNR and Steve Larson from the State Treasurer's Office – received the written responses to the RFP. On February 28, 2007, the Review and Selection Committee met with Regency Hotel Management, LLC (Regency) representatives (Dave Sweet, Chairman of Regency and his senior management staff (Exhibit 10 & 11). Regency brought its design team, TSP, Inc. (TSP), headed by one of its principals Jim Bruget. During this presentation, Regency and TSP indicated they felt that the budget and timetable were "challenging but doable" and that they could provide an attractive, profitable facility within the budget. In both their written and oral presentations, Regency and TSP stressed the "controlling construction costs were their Number 1 priority". The elements that Regency and TSP determined to be most "challenging" related mostly to the timetable – the only area of concern related to the project budget was the cost of the cabins.

The Committee met with Bruce and Les Kinseth and Jeff Schrader from Kinseth Hospitality Companies on March 1, 2007. Kinseth Hospitality Companies reached a conclusion that the available and projected Phase 1 development budget of approximately \$40 million was insufficient to fund the facilities envisioned. Their preliminary estimates indicated a shortfall of approximately \$15 million for Phase 1 facilities.

The Committee utilized criteria as contained in the RFP to score and rank the two proposals. Criteria used were:

- Thoroughness of financial analyses: 200 points.
- Thoroughness of proposal: 100 points.
- Capabilities of the lead firm and its team members: 100 points.
- Compatibility of the lead firm and its team members with the vision of the project as well as the ability to work with staff and stakeholders: 100 points.



- Timeliness of proposed actions, ability to meet timetables as spelled out in the RFP: 100 points.
- Experience and references: 100 points.
- Value of products and services to be delivered relative to costs: 100 points

The Committee scored both responses using criteria established in the RFP. Kelley Myers and representatives from the Attorney General's Office did not participate in the scoring, but were on hand to provide legal guidance throughout this portion of the selection. It was the unanimous recommendation of the Committee that the IDNR enter into negotiations with Regency of Sioux Falls, South Dakota, for the design, construction, and operation of the Honey Creek Resort State Park. The composite scores for all team members and all criteria were: 7,045 points for Regency and 4,855 points for Kinseth Hospitality Companies.

Christian Vetter from Economics Research Associates, Inc. (the firm that did the initial market analyses, facility sizing recommendations, and financial proformas) was present for both presentations and participated extensively in committee discussions leading to our scoring and ranking. He also provided a written summary of his firm's thoughts in regard to the two bidders and their respective proposals. Mr. Vetter is in agreement with the Committee's conclusions and recommendations, though he was not a voting member of the Committee (Exhibit 12).

It was the Committee's belief that Regency, because of its experience with similar projects, its past associations with other state/private enterprises and partnerships, and its vision for the project was in a better position to respond to a "State Park Resort" RFP. It has the experience, the contacts, the processes, and the abilities to lead stakeholders through the pre-design and design elements and to assist in guiding important decisions associated with such a process. And it entered that process with a positive position that a quality facility could be built with the funds that were available and anticipated.

On March 9, 2006, the NRC approved the initiation of negotiations with Regency for the design, engineering, construction management, and operation of the primary facilities in the resort park.

After several months of contract negotiation, the Construction Management Contract with Regency was submitted to the NRC for approval. On July 26, 2006, the NRC approved the Construction Management Contract for design, engineering, and construction management. Regency, in turn, executed an agreement with TSP to lead the design, engineering and construction efforts.

The original members of the Regency/TSP Project Team were:

- Regency, LLC Developer/Management
 - Davis Sweet Chairman on the Board
 - Greg Schjodt President and CEO
 - Robert Thimjon Chief Financial Officer
 - Thomas Morris Regional Operations Manager
- TSP, Inc. Architecture, Structural, Mechanical, & Electrical Engineering



- Jim Bruget Partner & Project Manager
- Larry Crane Architect
- Darla Jacobsen Interior Designer

Local Match of Funds Secured

The appropriation of funds and the Bond Authority required a \$4,000,000 local match of funding for the project to proceed. The local match was finalized in summer 2006.

Appanoose County	\$357,250
Monroe County	\$357,250
RLR	\$535,500
Rathbun Regional Water	\$928,595
Chariton Valley Electrical Cooperative	\$877,170
Iowa Telecom	\$250,000
Private Funds Campaign Drive (RLR)	\$1,000,000
	\$4,455,765

This commitment of over \$4MM in local funds made the total \$3MM state appropriation available for expenditure. In addition to the private funds raised or committed through a guarantor for this project, the fundraising consulting firm of Leslie-Kline-Lucas estimated that a total of \$2.5MM could be raised through an organized statewide campaign.

The commitment of local funding was reported to the Bond Authority in late July and to the NRC on August 10. This relationship between the local donors and the IDNR was formalized with a 28E agreement that the NRC approved on September 14, 2006 (Exhibit 18 & 19).

Honey Creek Resort State Park Market and Financial Analysis Update by ERA – August 4, 2006

At the request of the Bond Authority, ERA updated the Market and Financial Analysis that was originally presented in January 2004. ERA found that almost all of the major assumptions and projections made in the original study were still valid and correct. ERA presented a revised proforma that was very similar to the original proforma on August 2006 (Exhibit 16).

On October 3, 2006, ERA presented the final proforma, which was based upon the updated market and financial analysis. This final proforma was incorporated into the formal bond documentation.



Tax-Exempt Bond Issuance – October 19, 2006

With the local funding secured and the revised Market and Financial Analysis completed by ERA, the Bond Authority and the IDNR began the formal process to issue the tax-exempt revenue bonds for the construction and furnishing of the Honey Creek Resort, as authorized by Iowa Code chapter 463A.

On August 7, 2006, the Bond Authority approved a "reimbursement resolution," which officially triggered the two-month period that led to the issuance of the bonds.

The Honey Creek Premiere Destination Park Authority is comprised of the Auditor and the Treasurer of the State of Iowa and the Director of the Department of Management. In order to facilitate this transaction, this entity has sought services from qualified professionals, including:

- Underwriter: William Blair & Company of Chicago, IL.
- Financial Consultant: Public Financial Management, Inc. of Des Moines, IA.
- Bond Counsel: Faegre & Benson, LLP of Minneapolis, MN, and Des Moines, IA.
- Trustee: Banker's Trust, NA.
- Bond Insurer: Financial Security Assurance, Inc.

On October 4, 2006, the Bond Authority met with Bond Counsel Andy Andersen and passed a resolution that approved the financial documents (Exhibit 14). On October 12, 2006, the NRC unanimously approved all financial documents and authorized the IDNR to execute documents related to the Honey Creek Resort State Park Revenue Bonds (Bonds) (Exhibit 15), which will be used to pay the costs of acquiring, constructing, and equipping the Honey Creek Resort State Park (Park); funding capitalized interest on the Bonds; funding a debt service reserve for the Bonds; and paying the cost of issuing the Bonds. The bonds were formally issued on October 19, 2006 (Exhibit 17).

At the time of bond issuance, the IDNR, the Honey Creek Premiere Destination Park Authority, the State of Iowa Treasurer's Office and the Trustee executed an indenture of trust (Indenture), which memorialized the parties' respective obligations pursuant to this bond issuance. In it, the IDNR agreed to pay back the bonds in a prescribed manner and agrees to guarantee the construction of a destination park to include, at minimum: a 105-room lodge, a restaurant, an aquatic center and conference facility, an 18-hole golf course, family and group cabins, a sewer facility, a boat ramp, and docking facilities. The principal of and the interest due on the bonds, according to the terms of the Indenture, are payable primarily from net revenues of the Honey Creek Resort State Park.

The terms of the Indenture provide for little deviation from the obligations imposed therein. In the event that the Department is unable to meet its obligations pursuant to the Indenture, thereby breaching this contract, it would be in default and the Trustee could take action against the state to protect the interests of the bondholders, including legal action. In some circumstances, the bond holders themselves would have the right to take legal action against the Authority, the Treasurer and the IDNR, as well. Therefore, meeting the obligations imposed by the Indenture is critical to the IDNR, as default could result in judgments against the Authority, the Treasurer and the IDNR. These judgments would not only mean monetary losses for the state, but it would also put an otherwise very strong state-wide credit rating in jeopardy, impacting all other state-affiliated projects and businesses.



The terms of the Indenture do provide for some exceptions to its obligations. One exception is for unavoidable delays to the opening date. This exception allows the IDNR to delay the opening of the park, or portions thereof, in the event it meets this defined exception. IDNR requested bond counsel to opine on the current situation with respect to the delayed opening of lodge and cabins from what is provided in the Indenture. Bond counsel advised that the IDNR may rely on this exception due to the various activities that have occurred outside of its control, including higher-than-expected bids, staff resignations within TSP, and unavailability of funds. A copy of that bond counsel opinion is available.

The terms of the Indenture do not provide a mechanism to change the elements of the park, e.g., the lodge, cabins or marina, except through a supplemental indenture, or amendment; that process requires the involvement of the bond holders and their affirmative votes to support the amendment. The IDNR has been counseled by financial advisers that while this is not an insurmountable feat, it is not often successful and therefore, not a preferable option.

Phase 1, Package 1 Construction Contracts – Grading, Golf Course, and Waste Water System Construction

With the issuance of the Bond, the first portion of the Resort construction project was sent out for bid on November 15, 2006. This portion of the project primarily included overlot grading; erosion control; construction of the golf course, irrigation system, and sanitary sewer system; and incidental work as required by the Plans and the IDNR Construction Inspector.

Five bids were opened on December 12, 2006:

- Duininck Brothers, Inc. of Prinsburg, MN: \$6,024,100.00.
- Peterson Contractors, Inc. of Reinbeck, IA: \$6,538,800.00.
- Mid-America Golf and Landscape, Inc. of Lee's Summit, MO: \$6,709,313.00.
- Ryan Incorporated Central, Inc. of Janesville, WI: \$6,845,556.75.
- Park Construction Co., Inc. of Minneapolis, MN: \$7,107,391.22.

Due to the bids coming in under estimate, several alternative items were chosen, including: using concrete paving in lieu of asphalt paving for cart paths, bent grass fairways, weather station and GPS, and other upgrades for irrigation and HDPE or corrugated metal pipe in lieu of reinforced concrete pipe for storm sewers.

Staff recommended awarding the contract to Duininck Brothers, Inc. for \$6,024,100.00 for the base bid and selected alternates. The NRC unanimously approved this recommendation on December 14, 2006. The contractor moved on-site on January 8, 2007, and construction is scheduled for completion in the fall of 2007.

The fact that the first major bid package came in under budget reassured that this project would be completed on time and on budget.



Phase 1, Package 2 Construction Contracts – Lodge/Aquatic Center/Convention Center and Cabins

Phase 1, Package 2 was sent out for bidding on February 22, 2007. This portion of the project included the 105-room lodge/aquatic center/convention center and the 28 family/group cabins, as well as incidental work as required by the Plans and the IDNR Construction Inspector.

For the lodge/aquatic center/convention center portion of the project, the IDNR budget for the project was \$13.5MM. Fifty-two sets of plans were issued. One bid for the lodge/aquatic center/convention center was received and opened on March 22, 2007:

The Hansen Company, Inc. of Johnston, IA: \$24,350.000.00.

For the cabin portion of the project, the IDNR budget for the project was \$4.25MM. Sixty-eight sets of plans were issued. Two bids for the cabins were received and opened on March 22, 2007:

- Vieco Development & Construction, Co., Inc. of St. Joseph, MO: \$4,929,000.00.
- Grooms & Company Construction, Inc. of Ottumwa, IA: \$5,277,000.00.

The combined lodge and cabin bids were almost \$14MM over the project budget. The IDNR was considerably surprised by these bids – particularly after hiring TSP and other design professionals who had said they could design this project within the original budget.

Staff recommended the rejection of all bids for the lodge/aquatic center/convention center and the cabins. This recommendation to reject all bids was approved unanimously by the NRC.

After all bids were rejected, staff began work to "value engineer" the current project and seek more bidders for the project.

TSP Design Team Leaves the Firm and a new TSP Design Team is named – April 2007

On April 27, 2007 the original TSP design team of Jim Bruget – Partner & Project Manager, Larry Crane - Architect, and Darla Jacobsen - Interior Design resign from TSP to start their own design firm. Sean Erwin – Architect & Partner, and Bob Meilke – Engineer & Partner were named the new members of the TSP design team.

Phase 1, Package 2 Construction Contracts Rebid – Lodge/Aquatic Center/Convention Center and Cabins

The revised Phase 1, Package 2 was sent out for rebidding on May 23, 2007. This portion of the project again included the 105-room lodge/aquatic center/convention center and the 28 family/group cabins as well as incidental work as required by the Plans and the IDNR Construction Inspector.



Seventy sets of plans were issued for the lodge/aquatic center/convention center. One bid was received and opened on June 21, 2007:

The Hansen Company, Inc. of Johnston, IA: \$19,300.000.00.

For the cabin portion of the project, sixty-two sets of plans were issued. Two bids were received and opened on June 21, 2007:

- Vieco Development & Construction, Co., Inc. of St. Joseph, MO: \$4,224,000.00.
- Grooms & Company Construction, Inc. of Ottumwa, IA: \$4,557,000.00.

The combined lodge and cabin rebids were \$8MM over the project budget; however, these bids were \$6MM less than the previous bids.

With the combined bids \$8MM over project budget, the IDNR did not have the available funding to accept both bids and equip these facilities for operations.

With the available funds insufficient to complete the full project, decisions regarding how to invest the available funding needed to be made. The IDNR remained committed to opening a Destination Park at Honey Creek in 2008. Decision-making criteria were developed:

- Repay the bonds fully.
- Build the best facility for the available dollars to benefit the people of Iowa and showcase our state park system.
- Foster and build respect with partners (federal, state, local, public, and private) and meet their expectations.

From these decision-making criteria, IDNR staff made the following recommendations:

- The lodge/aquatic center/convention center bid from The Hansen Company, Inc. be accepted. Construction is to begin immediately for the lodge/convention center/aquatic center and restaurant. This facility is planned to open along with the golf course/club house and boat docks in summer 2008.
- Cabin construction be delayed until the cabins can be fully funded. The IDNR is to immediately work with our project partners, including the Rathbun Lake Resort Non-Profit Organization and the Army Corps of Engineers, to fully fund the cabins, the proposed RV campground, park shelters, additional trails, and the bridge that will connect the Resort Park and the existing state park.

The NRC approved the staff recommendations on June 28, 2007, by a 4-2 vote. This plan has also been presented to and approved by the Bond Authority, which includes: the State Treasurer, the State Auditor, and the Director of the Department of Management. The Bond Counsel has also written an opinion that supports this course of action. To fully meet the indenture of the Bond, the cabins must be completed in the foreseeable future.

The Hansen Company, Inc. has begun construction and will complete the lodge, aquatic center, convention center in the summer of 2008. Meetings have begun to discuss further financing for this project.



Honey Creek Resort seeks a new partner for Hotel Management – September 2007

In March of 2006, Regency Hotel Management was selected to perform the dual role of Construction Management and Hotel Management. After 17 months of negotiation, the Department and Regency Hotel Management have been unable to agree upon terms and execute a management agreement for Honey Creek Resort State Park, and mutually agreed that Regency Hotel Management will not be the Hotel Management Company for the Resort.

Throughout the negotiations, the Department was adamant that the terms of the Hotel Management Contract be consistent with Regency's initial response to the Department's RFP in order to protect the state's interests and maintain conformance with the bond documents. The Department had prepared a contract consistent with terms of the RFP proposal and approved by Bond Counsel. The contract also included additional performance measures, in conformance with the Iowa Accountable Government Act and in light previous performance challenges between the Department and Regency with respect to project budget, schedule and management over the past year. This final contract was mailed to Regency on September 4, 2007, and rejected by Regency on September 5th, 2007.

Due to the prolonged negotiations with Regency, the Department had developed contingencies that will allow for a successful opening and management of the Resort, without Regency. The Department is is currently in the process of issuing a new RFP for Hotel Management in September to secure a new hotel manager by the end of this calendar year. Internally, the Department has undertaken all other management responsibilities, including marketing and sales until such a contract is in place.

This change will not effect the summer 2008 opening date, nor should it affect Resort Performance, in fact with several Hotel Management Companies expressing interest in the project we expect that the new Hotel Management Partner will be able to bring enhanced levels of customer service and operational efficiency to this project.